EXTENSION OF TIME PROPOSAL

1	Name of work	Package 1, Includes 5 works of Rs. 300 lakhs i) Constru of RCC drain & covering slab at BBL
2	Amount of Work Portion	20%
3	Estimated Cost	300 lakhs
4	Name of contractor	Sri. Chidananda Murthy. R
5	Agreement No.	155 / 20.21
6	No. and date under which work order issued	155 / 08.12.2020.
7	Time limit originally fixed for completion	180 days
8	Date of application by the contractor for granting extension of time	23-08-2021
9	Date of receipt of application in the sub division office	23-08-2021
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	80%
12	Work carried out during 1st extension	20%
13	Work carried out during 2nd extension	—
14	Time now applied for	75 days
15	Date of recommending time limit applied for	23-08-2021
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Nil
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Due to covid 2nd wave, delay may be considered without Penalty
22	Remarks of the EE with the daily rate of penalty proposed	Para (21) May be Approved.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ